BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	**Name of Work**	Arranging lightings by using released Octoganal tubular poles to Hoysal aplay ground in Ward No-04	
2	**Estimate Cost**	5.00 Lakhs	
3	**Administrative Approved No and Date**	BBMP/JC/YZ/AA/292/12-13, Date. 11.06.2012	
4	**Technical sanction No. and Date**	BBMP/EE/ELE/YZ/TS/11/12-13, Date. 20.06.2013	
5	**Job Code No. and P Code No.**	004-12-000043	
6	**Tender Direct Entrested to KRIDL**	Not Applicable	
7	**if Tender, Tender Notification No. Date and Publication in daily news Paper**	EE/ELE/YZ/TN/GN/04/12-13, Dt: 28.08.2012 Kannadaprabha e-Tender	
8	**Tender Approved Details**	Not Applicable	
9	**Work Order No and Date**	EE/ELE/YZ/WO/36/12-13, Dt: 02.01.2013	
10	**Stipulation time of Completion**	90 Days	
11	**Actiual Date of Commencement**		
12	**Actiual Date of Completion**		
13	**Delay if any**	Nil	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	14-12-2015	
19	MB No. and Page No.	MB No. 1205/10-11 Page No. 120423 -120428	
20	BR No. and Date	70/13-14, 29-10-2013	
21	Section officer	Sri P Jnaneshvar A.E	
22	Sub Division Office	Sri P Jnaneshvar A.E	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

14/12/15

Executive Engineer
Electrical Division
Yelahanka Zone BESCOM
Byatarayanapura, Bangalore-92